

NORTHPOINT PHASE 1A MASTER SCHEDULE

ID	Task Name	Duration	Start	Finish	2006												2007												2008			
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
1	Parcel S	439 days	Tue 9/20/05	Fri 5/25/07																												
2	Excavation	12 days	Tue 9/20/05	Wed 10/5/05																												
3	Piles	19 days	Mon 11/7/05	Thu 12/1/05																												
4	Foundations	87 days	Thu 12/1/05	Fri 4/28/06																												
5	Structure	98 days	Wed 3/8/06	Fri 7/21/06																												
6	Façade & Roof	198 days	Wed 6/21/06	Fri 3/23/07																												
7	Finishes	241 days	Tue 6/13/06	Tue 5/15/07																												
8	Final Inspections	23 days	Wed 4/25/07	Fri 5/25/07																												
9	Completion	0 days	Fri 5/25/07	Fri 5/25/07																												
10	Parcel T	568 days	Wed 9/7/05	Sun 11/11/07																												
11	Sheeting & Excavation	73 days	Wed 9/7/05	Fri 12/16/05																												
12	Piles	35 days	Mon 12/19/05	Fri 2/3/06																												
13	Foundations	65 days	Mon 2/6/06	Fri 5/5/06																												
14	Structure	121 days	Mon 5/8/06	Mon 10/23/06																												
15	Façade & Roof	135 days	Mon 10/9/06	Fri 4/13/07																												
16	Finishes	154 days	Mon 3/12/07	Thu 10/11/07																												
17	Final Inspections	16 days	Fri 10/19/07	Fri 11/9/07																												
18	Completion	0 days	Sun 11/11/07	Sun 11/11/07																												
19	Streets & Infrastructure	542 days	Mon 9/19/05	Tue 10/16/07																												
20	Lightweight fill	20 days	Mon 9/19/05	Fri 10/14/05																												
21	Utilities & Street work	472 days	Tue 10/11/05	Wed 8/1/07																												
22	Park construction	327 days	Mon 7/17/06	Tue 10/16/07																												

Project: Master Schedule Rev 3.14.07 Date: Wed 3/14/07	Task Progress Split Milestone	Summary Project Summary	External Tasks External Milestone	Deadline	
---	------------------------------------	----------------------------	--------------------------------------	----------	--